

DRIFTSRAPPORT

Månedssrapport Oktober 2020

Faurbo Vandværk

1/2



MÆNGDER

TOTAL INDVUNDET	2146,00 m ³
Boring 1	1073,93 m ³
Boring 2	1072,07 m ³
TOTAL UDPUMPET	2110,44 m ³
Udpumpning	2110,44 m ³
TOTAL SKYLLEVAND	0,00 m ³
Skyllevand	0,00 m ³

ELFORBRUG



ELFORBRUG	
Samlet proces	2187 kWh
Delproces / udpumpning	894 kWh



NATFORBRUG



FILTRE

Filter 1	5 skyl
Filter 2	5 skyl
Filter 3	8 skyl
Filter 4	8 skyl

DRIFTTIMER



BORINGER	
1	140 timer
2	135 timer
PUMPER	
1	380 timer
2	365 timer
FILTERMOTOR	
1	275 timer
2	1 timer



Blue Control®
BC7000

DRIFTSRAPPORT

Månedsrapport Oktober 2020

Faurbo Vandværk

2/2



NIVEAUER I BORINGER

BORING	HØJEST	LAVEST	SÆNKNING	MÆNGDE
1	-49,16 m	-53,25 m	4,08 m	1073,93 m ³
2	-49,41 m	-53,72 m	4,31 m	1072,07 m ³



Blue Control®
BC7000