

DRIFTSRAPPORT

Månedsrapport Juli 2020

Faurbo Vandværk

1/2



MÆNGDER

TOTAL INDVUNDET	2174,21 m ³
Boring 1	1082,07 m ³
Boring 2	1092,14 m ³
TOTAL UDPUMPET	2137,14 m ³
Udpumpning	2137,14 m ³
TOTAL SKYLLEVAND	0,00 m ³
Skyllevand	0,00 m ³

ELFORBRUG



ELFORBRUG	
Samlet proces	2642 kWh
Delproces / udpumpning	888 kWh



NATFORBRUG



FILTRE

Filter 1	5 skyl
Filter 2	5 skyl
Filter 3	8 skyl
Filter 4	8 skyl

DRIFTTIMER



BORINGER	
1	137 timer
2	134 timer
PUMPER	
1	380 timer
2	364 timer
FILTERMOTOR	
1	272 timer
2	1 timer



Blue Control®
BC7000

DRIFTSRAPPORT

Månedsrapport Juli 2020

Faurbo Vandværk

2/2



NIVEAUER I BORINGER

BORING	HØJEST	LAVEST	SÆNKNING	MÆNGDE
1	-49,05 m	-53,16 m	4,11 m	1082,07 m ³
2	-49,29 m	-53,62 m	4,33 m	1092,14 m ³



Blue Control®
BC7000